

	MONDAY		22-Apr-24	TUESDAY		23-Apr-24	WEDNESDAY		24-Apr-24	THURSDAY		22-Apr-24
	DITCH	STN.	DESCRIPTION	DITCH	STN.	DESCRIPTION	DITCH	STN.	DESCRIPTION	DITCH	STN.	DESCRIPTION
Heavy Equipment			SERVICE	Chabron Lateral		Loading tucks with silt	Chabron Lateral		Loading tucks with silt	Chabron Lateral		Loading tucks with silt
	San Antonio Riverside Drain		Dredging and Pulling weeds.	San Antonio Riverside Drain		Dredging and Pulling weeds.	San Antonio Riverside Drain		Dredging and Pulling weeds.	San Antonio Riverside Drain		Dredging and Pulling weeds.
	WAITING ON PARTS			WAITING ON PARTS			WAITING ON PARTS			WAITING ON PARTS		
	Louise Lopez 2A		Dredging and Shaping	Louise Lopez 2A		Dredging and Shaping	Louise Lopez 2A		Dredging and Shaping	Louise Lopez 2A		Dredging and Shaping
Trucks	Chabron Lateral		Road Maintenance	Chabron Lateral		Road Maintenance	Chabron Lateral		Road Maintenance	Chabron Lateral		Road Maintenance
Construction Crew				Lemitar Lateral		TO INSTALL				Florida Lateral		TO REPLACEMENT
Mowers	San Acacia		Batwing	San Acacia		Batwing	Polverda		Batwing	Polverda		Batwing
	San Acacia		Slope mowers	San Acacia		Slope mowers	Polverda		Slope mowers	Polverda		Slope mowers
Spray Truck	San Acacia			San Acacia			Unit 7			Unit 7		
Welder			Turnout Headwalls/ Sevice Request			Turnout Install			Turnout Headwalls			Turnout Install